

Hampton Road: Progress Reference: Construction started at the western project limit, N. Berkley Blvd, and is progressing east to the eastern project limit of N. Marlborough Drive. The Contractor has completed the sanitary sewer construction including sanitary lateral relays. Water service relay construction is also complete. The Sheffield water main alteration has been installed and the final connection is scheduled for Tuesday. Storm sewer main construction is complete as of July 3rd. Storm sewer catch basin construction is scheduled for completion this week which will complete all of the underground utility work. AT&T will be modifying or replacing two of their structures in the work area during the next two weeks. Curb and gutter and concrete pavement restoration is complete east to the intersection of Elkhart. Preparation of the street between Elkhart and Woodruff for concrete to begin this week. Irrigation system installation, lawn restoration, remaining sidewalk and remaining sanitary sewer mandrel testing and televising is included within the list of remaining work.

Hollywood Reconstruct: Sanitary sewer main construction is complete with Contractor currently installing lateral relays. Water main construction is complete with successful testing results. Contractor currently installing water service relays. Western sanitary sewer laterals and water service installations were completed 7/2. Contractor is scheduled to begin the 54" storm sewer construction beginning within the Courtland intersection which will include the temporary closing of the Courtland/Hollywood intersection beginning today. Public notification signs related to the intersection closing were placed within Courtland and Hollywood on 6/25/14.

Larkin Reconstruct: Water main construction is complete. Contractor is in the process of performing the water main testing procedures and upon successful results, the Contractor will schedule for connection to existing water system and related system isolation and resident notification. On 6/30/14 the Contractor began the sanitary sewer main relay construction at Fairmount and is approaching the Chateau intersection.

Alleys: The portion of the alley between Santa Monica Blvd. and Berkeley Blvd. that runs North/South is nearing completion. The alley and driveway approaches have been poured. The final steps of landscape restoration are under way. The section that runs East/West is currently being poured. Driveway approaches will be formed toward the end of the week of 7/7 followed by landscape restoration. The alley between Hollywood Ave. and Idlewild Ave. has been poured. Driveway approaches on the East side are complete. Driveway approaches on the West side will be poured during the week of 7/7 followed by landscape restoration.